


## EXTENSION OF TIME PROPOSAL

|    |                                                                                             |                                                                                       |
|----|---------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|
| 1  | Name of Work                                                                                | Providing Gym Equipments in Ward No. 11 (kuvempunagara), Vidyaranyapura Sub Division. |
| 2  | Amount of Work Portion                                                                      | 23,06,390.00                                                                          |
| 3  | Estimated Cost                                                                              | 25.00 Lakhs                                                                           |
| 4  | Name of Contractor                                                                          | T. nataraj                                                                            |
| 5  | Agreement No                                                                                | 13/16-17                                                                              |
| 6  | No and date under which work order issued                                                   | 13/2017-18 D: 05.04.2017                                                              |
| 7  | Time limit originally fixed for completion                                                  | 90 Days                                                                               |
| 8  | Date of application by the contractor for granting extension of time                        | 28.06.2017                                                                            |
| 9  | Date of receipt of application in the sub division office                                   | 28.06.2017                                                                            |
| 10 | Extension granted if any                                                                    |                                                                                       |
|    | i)                                                                                          | No                                                                                    |
|    | ii)                                                                                         | No                                                                                    |
| 11 | Work carried out by the contractor during the original period stipulated in the contract    | 60%                                                                                   |
| 12 | Work carried out during 1st extension                                                       | -                                                                                     |
| 13 | Work carried out during 2nd extension                                                       | -                                                                                     |
| 14 | Time now applied for                                                                        | 260 Days                                                                              |
| 15 | Date of recommending time limit applied for                                                 | 20.03.2018                                                                            |
| 16 | Whether the original application of the contractor is enclosed.                             | Yes                                                                                   |
| 17 | Balance of work remaining to be done                                                        | on 20.03.2018, Completed                                                              |
| 18 | Probable time required for completion of remaining work                                     | 260                                                                                   |
| 19 | Cost of work charged establishment charged on the work after the expiry of original period. | -                                                                                     |
| 20 | Whether notice as per clause of contract has been issued.                                   | No                                                                                    |
| 21 | Remarks of the AEE and the daily rate of penalty proposed                                   | Due to Site Dispute Hence EOT is recommended for sanction without penalty.            |
| 22 | Remarks of the EE with the daily rate of penalty proposed                                   | EOT may be granted from 5/7/17 to 30/03/18 with Penalty 2 Rs 3900/-                   |

  
Assistant Engineer

  
**Executive Engineer**  
Byatarayanapura Division, Bangalore-92.  
Bangalore - 560 092

  
Assistant Executive Engineer  
Byatarayanapura Sub Division, Bangalore-24  
**BBMP, Bangalore-97**

  
Chief Engineer  
Yelahanka Zone, Bangalore-92.  
Jhath Bangalore Mahanagara  
Bangalore 97